अनुबंध क्रमांक|Contract No: GEMC-511687757499660
अनुबंध तिथि|Generated Date : 07-Apr-2026
बोली/आरए/पीबीपी संख्या|Bid/RA/PBP No.: GEM/2026/B/7280565
खरीद का माध्यम|Procurement Mode: Bid

संगठन विवरण|Organisation Details

प्ररूप|Type :	Central PSU
मंत्रालय|Ministry :	Ministry of Power
विभाग|Department :	POWER GRID Corporation OF INDIA Limited
संगठन का नाम|Organisation Name :	POWER GRID Corporation OF INDIA Limited
कार्यालय क्षेत्र|Office Zone:	Corporate Office Gurgaon

खरीदार विवरण|Buyer Details

पद|Designation :	manager4
संपर्क नंबर|Contact No. :	-
ईमेल आईडी|Email ID :	jagabandhusahoo@powergrid.in
जीएसटीआईएन|GSTIN :	-
पता|Address :	Powergrid Corporation of India Limited Sampriti Nagar, Nari Ring Road, PO- Uppalwadi, NAGPUR CITY, MAHARASHTRA-440026, India

वित्तीय स्वीकृति विवरण|Financial Approval Detail

आईएफडी सहमति|IFD Concurrence :	No
प्रशासनिक अनुमोदन का पदनाम| Designation of Administrative Approval:	SR GM
वित्तीय अनुमोदन का पदनाम| Designation of Financial Approval :	Sr DGM(F&A)

भुगतान प्राधिकरण विवरण|Paying Authority Details

Role:	PAO
भुगतान का तरीका| Payment Mode:	Offline
पद|Designation :	Mgr1
ईमेल आईडी|Email ID :	pao28.pgcil.mh@gembuyer.in
जीएसटीआईएन|GSTIN :	29AAACP0252G1ZP
पता|Address:	Power Grid Corporation of India Limited, Southern Region Transmission System-II, Near RTO Test Driving Track, Singanayakanahalli, Yelahanka Hobli, Bangalore – 560064, Bangalore, KARNATAKA-560064, India

विक्रेता विवरण|Seller Details

जेम विक्रेता आईडी|GeM Seller ID :	E8AD200001076461
कंपनी का नाम|Company Name :	Epsilon Enterprise
संपर्क नंबर|Contact No. :	09328927032
ईमेल आईडी|Email ID :	tender@epsilonprefab.org
पता| Address :	058 GUJARAT HOUSING BOARD,CHANDKHEDA,Chandkheda BO, AHMEDABAD, GUJARAT-382424, -
एमएसएमई पंजीकरण संख्या|MSME Registration number :	UDYAM-GJ-01-0031365
जीएसटीआईएन|GSTIN:	24BEZPS9549Q1ZW (B) , (M) , (R) , (M)
खरीदार द्वारा मूल्यांकित एमआईआई स्थिति| MII Status as evaluated by buyer :	Verified
खरीदार द्वारा सत्यापित एमएसएमई स्थिति|MSME Status as verified by buyer :	Not Verified
एमएसई सामाजिक श्रेणी|MSE Social Category :	General
एमएसई लिंग श्रेणी|MSE Gender :	Male

*जिसके नाम के पक्ष में GST/TAX इनवॉइस पेश किया जाएगा|GST / Tax invoice to be raised in the name of - Consignee

वितरण निर्देश | Delivery Instructions : NA

उत्पाद विवरण|Product Details

#	आइटम विवरण|Item Description	आइटम विवरण| Ordered Quantity	इकाई | Unit	इकाई मूल्य (INR)| Unit Price (INR)	कर विभाजन (INR)| Tax Bifurcation (INR)	मूल्य (INR में सभी शुल्क और कर सहित)| Price (Inclusive of all Duties and Taxes in INR)
1	**उत्पाद का नाम |Product Name :** Unbranded Multi Storey Modern Portable Temporary Accommodation Size 40x20x19 in feet (G+1) **ब्रांड|Brand :** NA **ब्रांड प्रकार|Brand Type :** Unbranded **कैटलॉग की स्थिति|Catalogue Status:** Catalogue not verified by OEM **कैसे बेचा जा रहा है|Selling As :** Reseller not verified by OEM **श्रेणी का नाम और चतुर्थांश|Category Name & Quadrant :** Temporary Accommodation (MHA) (Q3) **मॉडल|Model:** STL-TAG+1 **एचएसएन कोड|HSN Code:** HSN not specified by seller **उद्गम देश|Country Of Origin:** India	1	pieces	3,454,000	**जीएसटी|GST** (18%) : 526,881.356 **जीएसटी उपकर 1|GST Cess 1** (0%) : 0 **जीएसटी उपकर 2|GST Cess 2** (0 per accounting unit) : 0 **जीएसटी पर इनपुट टैक्स क्रेडिट (आईटीसी)|Input Tax Credit (ITC) on GST** : - **जीएसटी उपकर पर आईटीसी 1|ITC on GST Cess 1** : - **जीएसटी उपकर पर आईटीसी 2|ITC on GST Cess 2** : -	3,454,000
2	**उत्पाद का नाम |Product Name :** ICT charges for Temporary Accommodation (MHA) **ब्रांड|Brand :** NA **ब्रांड प्रकार|Brand Type :** Unbranded **कैटलॉग की स्थिति|Catalogue Status:** Catalogue not verified by OEM **कैसे बेचा जा रहा है|Selling As :** Reseller not verified by OEM	1	pieces	518,100	**जीएसटी|GST** (18%) : 79,032.203 **जीएसटी उपकर 1|GST Cess 1** (0%) : 0 **जीएसटी उपकर 2|GST Cess 2** (0 per accounting unit) : 0 **जीएसटी पर इनपुट टैक्स क्रेडिट (आईटीसी)|Input Tax Credit (ITC) on**	518,100

	श्रेणी का नाम और चतुर्थांश|Category Name & Quadrant : Addon Services for bid (Q3) **मॉडल|Model:** ICT **एचएसएन कोड|HSN Code:** HSN not specified by seller **उद्गम देश|Country Of Origin:** India				**GSTI** : - **जीएसटी उपकर पर आईटीसी 1|ITC on GST Cess 1** : - **जीएसटी उपकर पर आईटीसी 2|ITC on GST Cess 2** : -	
कुल ऑर्डर मूल्य |Total Order Value (in INR)						**3,972,100**

परेषिती विवरण\|Consignee Detail

क्र.सं.|S.No	परेषिती|Consignee	वस्तु|Item	लॉट नंबर| Lot No.	मात्रा|Quantity	दिनांक के बाद डिलीवरी शुरू करना है| Delivery Start After	वितरण पूरा कब तक करना है| Delivery To Be Completed By
1	पद| Designation : - ईमेल आईडी|Email ID : ashish.okte@powergrid.in संपर्क|Contact : - जीएसटीआईएन|GSTIN : - पता|Address : "POWERGRID WEST CENTRAL TRANSMISSION LIMITED, Plot No. B-14, Lokmat Karmchari Griha Nirman Sahakari Sanstha, Butibori - 441108", Nagpur, MAHARASHTRA-441108, India	Unbranded Multi Storey Modern Portable Temporary Accommodation Size 40x20x19 in feet (G+1)	-	1	07-Apr-2026	06-Jun-2026

Product Specification for Unbranded Multi Storey Modern Portable Temporary Accommodation Size 40x20x19 in feet (G+1)

विनिर्देश|Specification	उप-विनिर्देश|Sub-Spec	मूल्य|Value
Specification	Governing Specification	As per QR/specification of Collapsible Rapid Deployable Shelter , Circulated by Directorate General CRPF vide letter No. T.III-8/2023-DA-1(Tent), Dated:-05-09-2024, attached herewith
	Specification has been seen and understood	Yes
Generic	Temporary Accommodation Option	Multi Storey Modern Portable Temporary Accommodation Size 40x20x19 in feet (G+1)
	Additional Requirement	NA
Test Report	Availability of Test Report from Central Govt/NABL/ILAC accredited lab to prove conformity to specification	Yes
	Copies of test reports and certifications to be furnished to buyer on demand at the time of supplies	Yes

टिप्पणी\|Note:: Seller has given an undertaking that it has made arrangements for getting the stores from an authorized distributor / dealer / channel partner of the OEM of the offered product. At the time of delivery of goods, Seller will provide necessary chain documents (in the form of GST Invoice) to prove that the supplied goods are genuine and are being sourced from an authorized distributor / dealer / channel partner of the OEM. In case of any complaint about genuineness of the supplied products, Seller shall be responsible for providing genuine replacement supplies.

खरीदार परिभाषित अतिरिक्त विशिष्टता के लिए \|Buyer Defined Additional Specification for Unbranded Multi Storey Modern Portable Temporary Accommodation Size 40x20x19 in feet (G+1)

विनिर्देश|Specification	मूल्य|Value
Supply, Transportation, Installation including Civil, Electrical, Finishing &Other associated works for Pre-Fabricated/Porta cabin site office	As per Technical Specification and Drawing

उपरोक्त मद के लिए स्थापना कमीशनिंग और परीक्षण (आईसीटी) विवरण\|Installation Commissioning and Testing (ICT) details for the above item::

% of Product Cost Payable on Product Delivery	85 %
Min Cost Allocation for ICT as a % of product cost	15 %
Number of days allowed for ICT after site readiness communication to seller	30 Days

विक्रेता विशिष्टता दस्तावेज़\|Seller Specification Document:

1. Applicable Specification Document	mkp.gem.gov.in/uploaded_documents/cms/tp/home_land_port_port_temp/51/16/877/CategorySchema/qr_spcn_document/2025/5/2/approved_qr_temporary_accommodation_2025-05-02-16-36-04_ba77f6ab97399cee4a474229463fd204.pdf

खरीदार परिभाषित अतिरिक्त विशिष्टता के लिए \|Buyer Defined Additional Specification for ICT charges for Temporary Accommodation (MHA)

विनिर्देश|Specification	मूल्य|Value

Supply, Transportation, Installation including Civil, Electrical, Finishing &Other associated works for Pre-Fabricated/Porta cabin site office	As per Technical Specification and Drawing

तकनीकी-वाणिज्यिक स्पष्टीकरण|Techno-Commercial Clarification : Click here to download

शुद्धिपत्र|Corrigendum

खरीदार द्वारा जोड़ी गई बोली का विशिष्ट अतिरिक्त कार्य|Buyer added Bid Specific Additional Scope of Work

क्र.सं|S.No	दस्तावेज़ का शीर्षक|Document Title	विवरण|Description	लागू आईआरओ सामान|Applicable i.r.o. Items
1	Technical Specification AND Scope of work View	Technical Specification AND Scope of work	Temporary Accommodation (MHA)(1)
2	Engineering Drawing View	Engineering Drawing	Temporary Accommodation (MHA)(1)
3	SFQP View	SFQP FOR Civil Works	Temporary Accommodation (MHA)(1)

ईपीबीजी विवरण | ePBG Detail

सलाहकार बैंक | Advisory Bank :	State Bank of India
ईपीबीजी प्रतिशत (%) | ePBG Percentage(%):	5.00
बोली लगाने वाले को बोली के नियमों और शर्तों के अनुसार लागू ईपीबीजी प्रस्तुत करना होगा |The bidder shall furnish ePBG as applicable as per bid's terms and conditions	

आरसीएम/एफसीएम के संबंध में सामान्य खंड |General Clauses w.r.t RCM/FCM

1. Where ever RCM is applicable, for sellers (Regular GST registered seller who opted out of FCM as per notifications of GST like GTA , unregistered seller), Buyer have liability of paying the GST and GST cess to the government on the specified rate mentioned by them in this contract. Seller will invoice buyer with Zero GST and GST cess.
2. For Registered sellers as per FCM, rates will be inclusive of prescribed rate of GST and GST cess. ITC available to buyer as shown in the bid document have been applied while evaluating the bids. Seller has liability of paying the GST and GST cess to the govt and same will be charged from buyer while invoice.
3. For Registered sellers who opted for RCM while quoting for specified category under section 9(3) like GTA rates will be exclusive of GST and GST cess. GST and GST cess as indicated by the buyer in the bid document payment of GST and GST Cess will be the liability of buyer.
4. For Unregistered sellers Liability of payment of GST and GST cess is in Buyers scope. GST and GST cess as indicated by the buyer in the bid document will be the liability of buyer . Unregistered seller will invoice buyer with zero GST and Zero GST cess.
5. For sellers under Composition Scheme: There is no liability of payment of GST and GST cess in Buyers cope. Seller will invoice Zero GST and GST cess in the invoice to buyer.

नियम और शर्तें|Terms and Conditions

1. General Terms and Conditions-

1.1 This contract is governed by the General Terms and Conditions, conditions stipulated to this Product/Service as provided in the Marketplace.

1.2 This Contract between the Seller and the Buyer, is for the supply of the Goods and/ or Services, detailed in the schedule above, in accordance with the General Terms and Conditions (GTC) unless otherwise superseded by Goods / Services specific Special Terms and Conditions (STC) and/ or BID/Reverse Auction Additional Terms and Conditions (ATC), as applicable

1.3 All GeM Sellers / Service Providers are mandated to ensure compliance with all the applicable laws / acts / rules including but not limited to all Labour Laws such as The Minimum Wages Act, 1948, The Payment of Wages Act, 1936, The Payment of Bonus Act, 1965, The Equal Remuneration Act, 1976, The Payment of Gratuity Act, 1972 etc. Any non-compliance will be treated as breach of contract and Buyer may take suitable actions as per GeM Contract.

2. Buyer Added Bid Specific Terms and Conditions-

2.1 *Generic*
OPTION CLAUSE: The Purchaser reserves the right to increase or decrease the quantity to be ordered up to 25 percent of bid quantity at the time of placement of contract. The purchaser also reserves the right to increase the ordered quantity up to 25% of the contracted quantity during the currency of the contract at the contracted rates. The delivery period of quantity shall commence from the last date of original delivery order and in cases where option clause is exercised during the extended delivery period the additional time shall commence from the last date of extended delivery period. The additional delivery time shall be (Increased quantity ÷ Original quantity) × Original delivery period (in days), subject to minimum of 30 days. If the original delivery period is less than 30 days, the additional time equals the original delivery period. The Purchaser may extend this calculated delivery duration up to the original delivery period while exercising the option clause. Bidders must comply with these terms.

2.2 *Scope of Supply*:
Scope of supply (Bid price to include all cost components) : Supply Installation Testing and Commissioning of Goods

2.3 *Generic*

Bidder shall submit the following documents along with their bid for Vendor Code Creation:

a. Copy of PAN Card.

b. Copy of GSTIN.

c. Copy of Cancelled Cheque.

d. Copy of EFT Mandate duly certified by Bank.

2.4 *Generic*

Supplier shall ensure that the Invoice is raised in the name of Consignee with GSTIN of Consignee only.

2.5 *Generic*

1. The Seller shall not assign the Contract in whole or part without obtaining the prior written consent of buyer.
2. The Seller shall not sub-contract the Contract in whole or part to any entity without obtaining the prior written consent of buyer.
3. The Seller shall, notwithstanding the consent and assignment/sub-contract, remain jointly and severally liable and responsible to buyer together with the assignee/ sub-contractor, for and in respect of the due performance of the Contract and the Sellers obligations there under.

2.6 *Buyer Added Bid Specific ATC*:

Buyer Added text based ATC clauses

Supply, Transportation, Installation including Civil, Electrical, Finishing &Other associated works for Pre-Fabricated/Porta cabin site office at the construction site HVDC Nagpur Terminal as per Technical Specification and Drawing

1. **Bidder's offer is liable to be rejected if they don't upload any of the certificates / documents sought in the Bid document, ATC and Corrigendum if any.**

The following documents must upload/ submit by the seller/bidder.

(a) EMD or Valid EMD exemption document as per GeM GTC

(b) Minimum Local Content certificate (format attached) Form-3

(c) The signed copy of Technical Specification & Scope of work must be submitted along with the bid. /

(OR)

Contractors need to furnish the Information required as per TS data sheet/ specification/ upload the offered product TS data sheet, mentioning offered Make & Model

(d) Any other documents as per GeM Bid/ ATC/TS/Scope of Work (If applicable).

2. ***Scope of Supply / Work shall cover:***

The Scope of the work includes *Supply, Transportation, Installation including Civil, Electrical, Finishing & Other associated works for Pre-Fabricated/Porta cabin site office at the construction site HVDC Nagpur Terminal as per Technical Specification and Drawing* in line with the Technical Specification as per GeM Bid.

The scope shall include the construction, facilitating measurement, carrying out Quality control tests as specified of all works of Civil and Structural works and handing over the complete ready to move Pre-Fabricated site office as per specifications.

The work to be performed under this specification shall include providing all labor, supervision, materials. storage. inventories all enabling works like scaffolding, watch and ward for the works, power, fuel, construction equipment's, water, tools and plants. supplies, transportation, all taxes and duties, all labor welfare and safety measures and all other incidental items not shown or specified. but reasonably implied or necessary for successful completion of the work including Contractor's supervision and in accordance with the drawings and specifications, inspection and testing standards, field quality control and testing as given in the Tender Documents and the complete execution of the works not mentioned here but required to complete the work.

Scope - Civil and Structural Works:

Supply, Transportation. Installation, all civil works, equipment and laboratory testing required for pre-fabricated site office, interior works, steel/wood/ aluminum work, all flooring, all civil, sanitary, water supply and electrical fittings and fixtures. all electrical work, water supply/sewerage work, doors & windows. all finishes, all painting etc. and other allied works. The DSR-2023 (Delhi Schedule of Rates published by CPWD) items for civil works referred to in these technical specifications.

Scope - Other associated works:

The scope shall include the works which will be required to complete the said scope of work and other envisaged and identified associated works as per site requirements and conditions.

Classification of Items in Bill of Quantities in BID PROPOSAL SHEETS (BPS):

4.1 For all DSR (Delhi Schedule of Rates published by CPWD) -2023 in the Bill of Quantities in Bid Proposal Sheets, the latest CPWD specification w

ith up-to-date correction shall be followed.

4.2 For items other than DSR-2023. the relevant CPWD specification. along with the item description indicated in the BPS shall be followed. In respect of Non-Scheduled items, the unit of measurement and basis of measurement as provided in the item description of BPS shall followed. However, if unit or basis of measurements is not indicated in the tender documents, CPWD Specifications and Method of Measurement indicated in relevant IS/ CPWD specification shall be followed for such items.

4.3 The bidder shall identify and match/co-relate all the schedule and modified schedule items with the DSR-2023/CPWD Standard nomenclatures and in case of differences, if any, of minor nature such as spelling mistakes, the tender description of the items shall be deemed to be as given in the standard nomenclature of DSR-2023/CPWD. The decisions of the Owners shall be final and binding on the bidders for all such items unless clarifications regarding the same are sought before submission of tender.

4.4 For Items other than DSR-2023 items the execution and measurements of works shall be as per specifications given in this volume read in conjunction with item description in the BPS and drawings. Wherever item classification is not mentioned in BOQ, the same shall be deemed as non -DSR items.

4.5 Additional/ extra items of work taken up subsequently shall conform to CPWD specifications. In case additional/ extra items are not covered in CPWD and this volume of specifications, reference shall be made to the appropriate latest Indian/ International Standards Codes. Decision of Owner shall be the final and binding on the contractor for all such items.

5.0 Specification for work, quality and workmanship:

Prefabricated PUF panel system with wall of 50mm thick PUF panels made up of colour coated PPGI sheet 0.5 mm thick on each side of insulation and corrugated colour coated PUF panel 30 mm thick base and 60mm thick corrugations (minimum 30mm x 60 mm) (base layer PPGI (PPGI is Pre-painted galvanized iron and shall be used as PPGI henceforth) sheet 0.5 mm thick and upper sheet PPGI 0.5 mm thick having corrugations 60mm thick including 30mm thick base with PUF in between thoroughly; as per drawing) for roof along with all jointing Accessories, Steel Trusses etc. The PUF panels are to be fixed on raised platform with the help of base plate, fasteners and U channels etc. as per stability and strength requirements of site. The shop drawings / manufactures drawings shall be submitted by successful bidder to POWERGRID and same are required to be approved from POWERGRID before sta1t of work.

Design Criteria: The structure should be designed for the following parameters:

a. Density of PUF panel insulation : - 40±2 kg/cum
b. Tensile Strength of PUF : - 4 Kg /Sq. Cm
c. Compressive Strength (10% Deformation) : - 2.1 Kg / Sq. Cm
d. External Temperature Range : - 0 to 55 degree Celsius
e. Roof Slope : - Ridge level should be at least l feet above wall level
f. Thermal Conductivity 10 degree Celsius : - Max 0.02 W/ M. Deg K

g. Life of building : - 25 years
h. Water absorption : - 0.2% volume at l 00¾RH-max
i. Fire Resistant : - Fire Retardant
j. Ease of construction : - Shelters should be modular in design
k. Clear Height Internal (Floor to False Ceiling) : - 8'6" Minimum

Technical Specification of Component

5.1 Pre-fabricated Galvanized Steel Trusses: The Truss and framework (including Foundation) design shall be prepared on STA/D Pro model by successful bidder and same shall be submitted to POWERGRID for approval. The STAAD Pro model shall be run by successful bidder on authenticated STAAD pro software and model report (certified by structural Engineer) shall be submitted by contractor to POWERGRID. Trusses should be manufactured from Mild Steel (medium duty) hot rolled pipe section (50mm X 50mm) with provision of attachment of MS Purlin (50mm X 50mm). Further, the size of pipe / truss members may vary as per drawings prepared based on the design. All trusses shall be hot dipped Galvanized.

The design, drawings and STAAD Pro model report and submission of same (complete in all respect) shall be done by successful bidder/ contractor at his own cost and no extra amount shall be payable by POWERGRID to successful bidder/ contractor for the same.

5.2 Framework: The prefabricated structure frame comprises of load bearing composite wall panels held together using special CAMLOCK and silicon. Further the trusses are to be secured to the foundation with all necessary arrangements and fixtures.

The doors. windows and ventilators should be provided as per drawing and to be designed for easy installation with help of Aluminum extrusions. The entire framework should be structurally sound and weatherproof.

5.3 False Ceiling: False ceiling should be provided with insulated sandwiched panels made up of two 4mm thick Fiber Reinforced Cement sheets (non-Asbestos) 42mm thick EPS core Insulation in between but without Aluminum extrusion edge. The ceiling panel should be in sizes of 1220mm X 2440mm and 1220mm X 1220mm or as required and shall be joined together with the help of ceiling joiner to ensure weatherproof sealing.

5.4 Roof:

a. Roof should be made of the Color coated PUF panel 30 mm thick base and 60mm thick corrugations (minimum 30mm x 60 mm) (base layer PPGI sheet 0.5 mm thick and upper sheet PPGI 0.5 mm thick having corrugations 60mm thick with including 30mm thick base with PUF in between thoroughly; as per drawing) fixed on MS purlin with all necessary arrangements, L Channel for connection with wall, fittings, screws to fix corrugated roof panel / joints. All working drawings/ manufactures drawings/ shop drawings are required to be approved from POWERGRID before sta1t of work.
b. Ridge cover should be made of PPGI 0.5 mm thick sheet matching with roof panel.
c. There should be no leakage at joints.
d. Edges of PUF panel shall be covered with 0.5mm thick PPGI sheet. At no place PUF shall be exposed to open environment.

5.5 Flooring: Vitrified floor tiles are to be provided in all the rooms and verandah of Site office as per DSR item no. 11.41.2. All the toilets/ wash area in site office are to be provided with ceramic floor tiles (anti skid) as per DSR item no. 11.37 and wall tiles up to height of 2.1m as per DSR item No. 8.31. Pantry of site office is to be provided with ceramic floor tiles as per DSR item no.11.37 and wall tiles as per DSR item no.8.31 up to a height of 600mm above working slab. The working slab (750mm wide) in pantry on one side along the wall is to be provided with Granite topping as per DSR item no. 8.2.2. l /8.2.2.2.

5.6 Doors: The doors should be as per drawings and item no. 9.21.1 of DSR 2023 of 35mm thick flush door shutter. Door closer shall be provided as per item no-9.83 ofDSR-2023.

5.7 Window: The windows should be of Aluminum framed sliding glazed window as per drawing complete with all fittings, fixtures, aluminum grill (safety) and locking arrangement with double glass glazing (5.5mm (glass)+ 12mm (air gap)+ 5.5mm (glass) minimum). (shop drawing to be developed by agency and approved by Engineer-in-Charge)Ventilators: The ventilators frame should be of size as per drawing with top hung hinged shutter with 5.5mm thick glazing. Exhaust fan shall be provided as per the Technical specification of Electrical items.

5.8 Verandah: The verandah will be of the width as per requirement shown in the drawing. These provisions are to be made by extending the roof panel with structural support and false ceiling is to be provided.

5.9 Galvanization: All steel surfaces should be hot dipped galvanized as per relevant Is code and CPWD specifications.

5.10Gutter: Gutter at the edges of roof shall be provided as per item no.- 12.7. l of DSR-2023.

5.11Rain water Pipe: Rain water pipe shall be provided as per item no.- 12.41.2 of DSR-2023 and it should be including necessary fitting, clamping etc. to complete the work.

5.12Electrification: All electrical work to be carried out as per Electrical Technical Specifications.

5.13Sanitary & Plumbing: The pre-fabricated structures should be provided with sanitary and plumbing fixtures as applicable to conventional civil buildings. The drainage system should be completely concealed in the civil flooring. All plumbing will be with cPVC pipes and fittings, which run along the external walls or the building (All work duly painted). All sanitary and plumbing work (including necessary fittings and accessories) is included in the scope as applicable for site offic.e.

The fittings required for each Toilet in Site Office are as follows:-

a. 1 Washbasin with l CP brass pillar cocks (DSR item: 17.7.4)
b. 4 CP Brass Angle valves (DSR item: 18.53.1)
c. 1 EWC' with cover and cistern (DSR item: I 7.2.1)
d. 3 CP brass Bib cock (DSR item: 18.49.1)
e. I CP Brass Angle valves (DSR item: 18.53.1)
f. l CP brass health faucet with flexible pipe (Non Schedule item - Providing and fixing health faucet mounted on W.C. including 15mm dia flexible connection from angle valve to health faucet. complete as required. (Basic rate of health faucet=Rs.350/- each)
g. I Mirror of 600mmx 450mm (DSR item: 17.31)
h. l PVC water tank (1000 litrs) (DSR 18.48) on structural steel staging

The fittings required for Wash area (as per drawing) in Site Office are as follows:-

a. 2 Nos of Washbasin with l CP brass pillar cocks for each (DSR item.:17.7.4)
b. 2 CP Brass Angle valves (DSR item: 18.53.1)
c. I set of urinals (DSR item: 17.5.2).

The fittings required for Pantry in Site Office are as follows:-

a. I Sink with one long body bib cock and provision for another long body tap to be made (DSR item: 17. l 0.2.1 and 18.51.1)

5.14Septic tank (01 no.) and Soak Pit (01 no.) for Site Office are to be executed as per drawing. The location of septic tank and soak pit shall be as per site conditions.

5.15There will be no owner supplied material i.e. Reinforcement steel. cement etc. All supply, F&I and erection work is included in the scope of work of contractor. This provision w ill prevail over/ in place of GCC provision of Owner supplied material.

NOTE: The quality of work will be monitored by the traceable/correlated MTC/ Vouchers submitted by the supplier in respect of material used, reference codes etc.

This specification has to be read in conjunction with General Conditions of Contract (GCC) and Condition of contract for civil works.

The specifications are intended for the general descriptions of the work. quality and workmanship. The specifications are not, however, intended to cover the minute details and the work shall be executed according to the relevant CPWD Specification and in absence of CPWD specifications, the work shall be executed according to the best Public Works D epartment practices or to the recommendations of relevant Indian Standard/International Codes like ASTM/DfN or according to the instructions of the Engineer-in-charge.

All the materials of the project shall conform to the approved makes of materials specified in the specification and in its absence shall be of ISI make from reputed manufacturer s. The procurement of various materials shall be either from the manufacturers or their main authorized dealers to ensure that no duplicate/ spurious makes are used in the wor ks. The contractors are required to submit manufacturers' test certificates for the lots supplied at site with due endorsements by the actual dealers/ vendors/ sellers. Notwithsta nding all the above, the contractor shall be held responsible for the execution of works and use of proper first class materials as per the tender specifications.

Wherever reference to CPWD/ Indian Standard Codes and practices is made, they shall be referred to the edition/ revision of the same, issued up to 7 days prior to the date of o pening of this tender.

The bidder must obtain clarification, if any, regarding the specification and all other tender documents before submission of the tender in writing with the Owner in respect of in terpretation of any portions of these documents.

All the materials to be used in this work should be of standard make / of ISI make or equivalent or as per specifications stipulated by CPWD. Any material to be used in the work s hould get approved from Engineer-in-Charge before use of the same in construction.

Test of Material/Workmanship:

The extent of quality control and quality of workmanship shall be as specified in Standard field quality plan of POWERGRID (SFQP_Civil_Works_for_Site_Packages_rev_05_With Cor rigendum) enclosed with Bid Documents and CPWD Specifications/ IS. Codes/ International Codes like ASTM/DIN.

All tests required for materials as desired by the Engineer-in-Charge shall be at the Contractor's cost.

All outstation visits including local visits in and around Nagpur HVDC Terminal and all around for inspection and approval of all equipment and works under this package shall be arranged by the bidders at their own cost.

Layout and Levels:

The layout and levels of the premises shall be made by the Contractor at his own cost from the general grid of the plot and benchmarks as approved by the Engineer-in-Charge. The Contractor shall assist with instruments. materials and men to Engineer-in-charge for checking the detailed layout and correctness of the layout and levels, at his own cost. C ontractor shall be solely responsible for correctness of layout and levels. The levels and heights mentioned in the tender drawings are only tentative.

The works shall be carried out as per "Good for Construction" drawings issued after the award of the works.

Construction Method:

The bidder shall submit construction schedule, names of specialized agencies/ products, list of construction equipment to be deployed and write-up in a broad outline how he int ends to execute the work with the best co-ordination among various sub-packages (or sub-heads). These shall form part of this Tender.

Drawings:

Tender drawings enclosed with this Tender Document shall form part of this specification and supplement the requirement specified herein. The tender drawings are preliminar y and meant for tender purpose only. These drawings provide a general idea about the work to be performed under the Scope of this Contact and are by no means final drawing s showing the full range of work under the scope. Work has to be executed strictly according to 'Released for Construction' (or 'Good for Construction') drawings with additions, a lterations and modifications made from time to time as required by the Owners. All the construction drawings shall be released by POWERGRID.

The Contractor is requested to furnish a schedule indicating their requirements of construction drawings compatible with the approved detailed construction program wit hin 10 days of award of the work for scrutiny and approval and subsequent finalization by the

Owners. 'Good for Construction' drawings shall be issued to the contractor progressively during the execution of the contract as per actual progress achieved and requirement a t site.

Any technical clarification required regarding the drawings/ specifications during the progress of works shall be obtained from the Engineer-in-charge allowing a minimum of four working days for processing. Such 'Requests For Information' shall be in approved format, which can be obtained from Engineer-in-Charge.

The actual terminal point of scope of works under this contract shalI be as shown in ·Good for Construction' drawings.

1.0 Watch & Ward:

The contractor shall be responsible for watch and ward of all the works, equipment's and various materials till complete handing over the works and all necessary arrangements t o co-ordinate with watch and ward of other contractors Working simultaneously and also of the Owners shall be made to the complete satisfaction of the Engineer-in-Charge.

2.0 General:

12.1 The contractor shall co-operate with the representatives of the owner for due verifications of various compliances of various statutory regulations and tax compliances as and when required. All the documents of record shall be made available to the Owner and copies. wherever required shall be submitted.

12.2 Owner reserves the right to inspect all the equipment's before dispatch. However, depending upon nature of equipment. waiver of inspection may be granted for which the contractor shall take prior approval of the Owner. This will be done on case-to-case basis.

12.3 All the volumes of the Bid Document containing technical specification shall be read in conjunction with each other and shall be deemed to form a single document of Technical Specifications.

TECHNICAL SPECIFICATION FOR ELECTRICAL WORKS

The scope of work includes the supply, transportation to site, erection, testing and commissioning of electrical installation work complete as required for the electrification of Port a Cabin/temporary site office/s at site HVDC Nagpur Terminal, Village Bhosa, Taluka-Samadrapur, Dist-Wardha, Maharashtra-442301 of POWERGRID shall cover following complete in all respect including accessories etc:

Wiring: Complete work including supply and fixing of conduit, wire, earthwire, accessories etc required for wiring of Light, Fan, all power Plug, exhaust fan, submains points, telephone, TV, AC, geyser etc including circuit wiring from DB to first switch board/ boxes with 2x2.5 sq.mm. insulated copper conductor and submain wiring from main supply panel to DB.

a) Providing and fixing of Switch Boards, metal boxes. prewired MCB distribution boards with MCB/MCCB/RCCB etc, all external and Internal Wiring.

b) Supply and Fixing of light fittings/fixtures/fans, bells, exhaust fans in all buildings as per requirement mentioned in this specification.

c) Providing and fixing of split type minimum 3 star rated Air conditioner at Dining, VIP room, dormitory, single and double bed room as per requirement mentioned in this specification. with all connections, complete piping, exhaust, stabilizer, industrial socket, stand etc complete in all respect.

d) Providing and fixing 25 Liter geyser for water heating at all bathrooms with all necessary connections.

e) Any other work required like earthing, cable trays, raceways etc for the complete electrification of the areas under present scope.

f) Technical Specification: The Electrical work shall be carried out strictly in accordance with DSR Electrical (Internal).

g) All items supplied like fixture, DB, AC, Geyser, switchgear, copper and aluminum cable etc must be as per technical specifications and ISI Mark/ IS Code. The Contractor shall use the material after approval of Engineer-In-Charge

BILL OF QUNATITY:

Sl No.	Item Description	Unit	Quantity (Site Office)
1	Points for light/fan/ 5A power wiring	No.	55
2	Points for power wiring (6 pin 5/15A socket) and switch	No	10
3	TV cable socket	Nos	02
4	Telephone point	Nos	05
5	3 Phase industrial socket with MCB (as per requirement)	Nos	07
6	Exhaust Fan (300 mm sweep light duty)	Nos	02
7	Wall Fan (300 mm sweep)	Nos	08
8	Ceiling Fan (1200 mm sweep)	Nos	02
9	LED Tube light 15/20 W	Nos	02
10	LED Bulb 7/10/12 W	Nos	02
II	LED down lighter (15/20/22 W) round/square (model shall be finalized in consultation with engineer-in-charge)	Nos	20
12	Min 3 star rated Split AC .(BEE star rated) of following rating :		
(a)	1.5 T	Nos	05
(b)	2T	Nos	02

Room location/ Final location (Port a cabin or transit camp) for installation of supply items shall be finalized in consultation with Engineer-in-charge.

COMPLETION TESTS-On completion of the installations the following tests shall be carried out :

a. Insulation resistance test.

b. Polarity rest of switch.

c. Earth continuity test.

.

2.7 *Buyer Added Bid Specific ATC*:
Buyer uploaded ATC document Click here to view the file.

13	Geyser of capacity minimum 25 Liter.(BEE star rated)	Nos	02
14	Prewired Three phase vertical type Distribution board (8Way)	Nos	01

Note: Sellers are required to raise invoices online as per the contract terms on GeM portal. Timely invoice submission is mandatory for compliances, smooth payment processing, and will also contribute to improving their ratings.

नोट: यह सिस्टम जनरेटेड फाइल है। कोई हस्ताक्षर की आवश्यकता नहीं है। इस दस्तावेज़ का प्रिंट आउट भुगतान/लेनदेन उद्देश्य के लिए मान्य नहीं है।

Note: This is system generated file. No signature is required. Print out of this document is not valid for payment/ transaction purpose.